

BRUHATH BANGALORE MAHANAGARA PALIKE

DASARAHALLI ELECTRICAL DIVISION

PRE- MEASUREMENT BOOK

Name of work:- Providing Control boxes and switches No-09 Vidyaranyapura.

BRUHATH BANGALORE MAHANAGARA PALIKE**Yalahanka ELECTRICAL DIVISION****PRE MEASUREMENT BOOK****Name of work :-** Providing Control boxes and switches No-09 Vidyaranyapura..**Name of Contractor of nature of Agency:-** M/s, Chowdeshwari Electricals,**Job Code No:-** 009-20-000013**Ref no and Date of commencement of work:-** EE(Ele)YZ/VO/000032 / 2019-20 **Date:-** 15/02/2020**Measurement Book No:** 2568 / 2019-20 **Page No:** 25677 / 506777**Bill NO :-**

Sl. No.	Description of item	Unit	Present Measurements		
			Qty	Tender Full Rate	Cost
1	Supply and erection of Mtr RCC Pole including earth work etc., complete as per the standard technical specification of BESCOM 9Mtr 145Kg WL	Nos	5	6262.62	31313.10
	Behind Kodigehalli Rail Way Station Railway back side	3 Nos			
	Vidyaranyapuram main road opp icici bank	1 No			
	Near renuka Temple	1 No			
2	Supplying High pressure Sodium Vapour street light luminaire 250Watts suitable for use with high pressure Sodium Vapour lamp with integrated control gear & grey color power coated. The fitting shall be non corrosive pressure die cast aluminum housing with high purity anodized aluminum reflector with EPDM Gaskets suitable for Outer Dia of pole 40mm - 60mm. Cable Entry through a cable gland with toggle clips. IP65 Protection for both optical & Electrical Compartment. Bottom cover may be with Poly carbonate/tempered/ toughened glass. Luminaire efficiency should be >60% & ambient temperature > 35 deg C. High Intensity Discharge Electro Magnetic Ballast with Copper winding of Orthocyclic winding coil. Class H insulated dual coated copper wire. Compliance to IEC 61347-2-9 Safety & IEC 60923 - Performance. Winding Temperature for HID Ballast Tw = 130 deg C & temperature rise ?T = 70 deg C. Luminaire shall be suitable to operate on 230/250 Volts finish including wiring, suitable to operate on 230/250 Volts 50 Hz AC supply finish including wiring, ignitor, condenser. SS Toggles for opening front hingeable glass.	Nos	7	2800.00	19600.00
	Behind Kodigehalli Rail Way Station Railway back side	3 Nos			
	Vidyaranyapuram main road opp icici bank	1 No			
	Near renuka Temple	2 No			
	Near Bus stop More Super Mkt	1 No			
3	Supplying & fixing of 32 mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 or rail or RCC pole/wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires complete. Using 32mm dia G.I pipe	Nos	7	500.00	3500.00


Assistant Executive Engineer (Ele)
BBMP, Bangalore


4	Supply and Installation / Fixing / Provision of Pole box with HRC Fuse / MCB provision and suitable connector / terminal for 3 Ph / 1 Ph connections with Loop-In & Loop-Out terminals for 10 Sqmm / 25 Sqmm 3.5 C Al/Ar / Cu/Ar Cable and branch out 2.5 Sqmm 2 core Al/Cu PVC Insulated cable, enclosed in a Thermoplastic, Polystyrene enclosure, which should be shock proof, safe, IP65(Weather Proof), rust proof, dust proof, water proof having Internally Embedded Gasket with provision for cable entry through IP65 Thermoplastic, polyamide glands and/or grommets.200mmx200mmx98mm	Nos	22	1698.84	37374.48
1	SBES/Y9/TC55/IEH/CSL/00/01/15/S	Vidyaranyapura, Garuda hasan layout, Vishveshwariah raod			
2	SBES/Y9/TC55/IEH/CSL/00/01/15/S	Vidyaranyapura, Garuda hasan layout, Vishveshwariah raod			
3	SBES/Y9/CVB/01/00/04/S	1St main raod, Chikka venkatappa badavane			
4	SBES/Y9/TC69/CL/05/00/04/S/(1)	Canara Bank layout			
5	SBES/Y9/TC69/CL/05/00/04/S/(2)	Canara Bank layout			
6	SBES/Y9/TC88/CL/09/00/01/S	Canara Bank layout			
7	SBES/Y9/TC31/BEL/D4/00/14/S/	BEL layout			
8	SBES/Y9/TC33/RMR/00/10/S/	BEL layout doddbomashandra			
9	SBES/Y9/TC33/RL/00/1A/02/5/S	Renukamma Tempal doddbomashandra			
10	SBES/Y9/TC32/RL/01/00/01/S/	Renukamma Tempal doddbomashandra			
11	SBES/Y9/TC18/HMT/02/00/13/S	HMT layout 2nd Cross vidyaranaya pura			
12	SBES/Y9/TC82/KVB/01/00/04/S/				
13	SBES/Y9/TC84/SMV/00/02/04/S/	Sri M Vishwashvariya layout,			
14	SBES/Y9/TC84/TUNG/00/08/LED	Tinindlu layout main Road			
15	SBES/Y9/TC98/VL/00/01/03/S/	Veeranna layout tindlu			
16	SBES/Y9/TC21/MMT/00/01/00/08/S/	1st Main raod HMT layout			
17	SBES/Y9/TC34/TKHMR/00/68/S/	Kodigehalli Main Road Thindlu			
18	SBES/Y9/TC58/IEHL/00/07A/04/S/	BHEL layout 7th "A" Corss tindlu			
19	SBE/Y9/TC84/MV/2C/09/S	Sarami layout, 2nd cross			
20	SBES/Y9/TC98/APCL/00/03/03/S	APC layout, 3rd cross			
21	New pole	1st Block, 13th main, HMT layout, Opp.			
22	New pole	#376, 10th cross, 3rd block, HMT layout			
23	New pole	Narasipura layout, 1st main road, Opp.			
24	SBES/Y9/TC65/VP/RKK/MR/33/S	Vidyaranyapura main raod, Opp. Vishal Mega			
5	260mmx210mmx116mm	Nos	24	1820.52	43692.48
6	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) THREE POLE 100Amps25kA.	Nos	24	3154.32	75703.68
7	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes.25 sqmm Long Barrel	Nos	80	16.06	1284.80
8	Supplying and fixing angle iron frame work fabricated out of M.S angle iron... and M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. a)50X50X6 mm	Mtrs	50	205.14	10257.00
9	Supplying and stringing of ACSR Conductor (6/2.59mm Al +1/2.59mm Steel).	Mtrs	1995	23.04	45964.80
1	Indian express Layout	35 Mtrs			
2	Indian express Layout	35 Mtrs			
3	Indian express Layout	35 Mtrs			
4	Indian express Layout	35 Mtrs			
5	Indian express Layout	35 Mtrs			
6	Buddha Jyoti layout	30 Mtrs			


 Assistant Executive Engineer (Ele)
 BBMP, Bangalore

7	Buddha Jyoti layout	35 Mtrs				
8	3rd cross, Maruthi Nagara, KEB Road,	38 Mtrs				
9		38 Mtrs				
10	4th cross, Maruthi Nagara, KEB Road,	38 Mtrs				
11		38 Mtrs				
12	5th cross, Maruthi Nagara, KEB Road,	38 Mtrs				
13		38 Mtrs				
14	Maruthi layout, 4th cross, Virupaksha	40 Mtrs				
15		40 Mtrs				
16	Maruthi layout, 5th cross, Virupaksha	40 Mtrs				
17	No pole Number (Pole No 02 to 03)	40 Mtrs				
18	SBES/Y9/TC40/GN/01/00/05 TO SBES/Y9/TC40/GN/01/00/06	38 Mtrs				
19	SBES/Y9/TC40/GN/01/00/06 TO SBES/Y9/TC40/GN/01/00/07	38 Mtrs				
20	SBES/Y9/TC40/GN/01/00/07 TO SBES/Y9/TC40/GN/01/00/08	38 Mtrs				
21	SBES/Y9/TC40/01/00/03/S TO SBES/Y9/TC40/01/00/02/S	40 Mtrs				
22	SBES/Y9/TC40/01/00/02/S TO SBES/Y9/TC40/01/00/01/S	38 Mtrs				
	SirMV BADAVANE					
	BBE/Y9/T84/DL/M/21/S TO BBE/Y9/T84/DL/M/22/S	35 Mtrs				
	SBE/Y9/T84/DL/M/22/S TO SBE/Y9/T84/DL/M/23/S	35 Mtrs				
	SBES/Y9/T84/DL/M/23/S TO SBES/Y9/T84/DL/M/24/S	35 Mtrs				
	SBES/Y9/T84/DL/M/18/0 TO SBES/Y9/T84/DL/M/19/0	39 Mtrs				
	New pole (Pole No 01 to Pole 02)	36 Mtrs				
	New pole (Pole No 02 to Pole 03)	36 Mtrs				
	New pole (Pole No 03 to Pole 04)	36 Mtrs				
	New pole (Pole No 04 to Pole 05)	35 Mtrs				
	New pole (Pole No 01 to Pole 02)	37 Mtrs				
	SBES/Y9/T84/DL/EM/1/S TO SBES/Y9/T84/DL/EM/2/S	34 Mtrs				
	SBE/Y9/T84/DL/M/12/S TO SBE/Y9/T84/DL/M/13/S	38 Mtrs				
	SBE/Y9/T84/DL/M/13/S TO SBE/Y9/T84/DL/M/14/S	38 Mtrs				
	SBES/Y9/T84/DL/MV/2C/07/S TO SBES/Y9/T84/DL/MV/2C/08/0	35 Mtrs				
	SBES/Y9/T84/DL/MV/2C/08/0 TO SBES/Y9/T84/DL/MV/2C/09/0	35 Mtrs				
	SBES/Y9/T84/DL/MV/2C/09/0 TO SBES/Y9/T84/DL/MV/2C/10/0	35 Mtrs				
	SBES/Y9/T84/DL/MV/B2/02/S TO SBES/Y9/T84/DL/MV/B2/03/S	36 Mtrs				
	SBES/Y9/T84/DL/MV/B2/03/S TO SBES/Y9/T84/DL/MV/B2/04/S	36 Mtrs				
	HMT Layout					


 Assistant Executive Engineer (Eie)
 BBMP, Bangalore

	SBE/Y9/T20/HMT/10C/02 TO SBE/Y9/T20/HMT/10C/03	40 Mtrs				
	SBE/Y9/T20/HMT/10C/03 TO SBE/Y9/T20/HMT/10C/04	40 Mtrs				
	SBE/Y9/T20/HMT/10C/04 TO SBE/Y9/T20/HMT/10C/05	40 Mtrs				
	SBE/Y9/T20/HMT/9C/01 TO SBE/Y9/T20/HMT/9C/02	38 Mtrs				
	SBE/Y9/T20/HMT/9C/02 TO SBE/Y9/T20/HMT/9C/03	38 Mtrs				
	SBE/Y9/T20/HMT/9C/03 TO SBE/Y9/T20/HMT/9C/04	38 Mtrs				
	Pillappa Badavane					
	SBES/Y9/TC47/PB/00/04/01/F TO SBES/Y9/TC47/PB/00/04/02/F	30 Mtrs				
	SBES/Y9/TC47/PB/00/04/02/F TO SBES/Y9/TC47/PB/00/04/03/F	30 Mtrs				
	SBES/Y9/TC47/PB/00/04/03/F TO SBES/Y9/TC47/PB/00/04/04/F	30 Mtrs				
	SBES/Y9/TC47/PB/00/04/04/F TO SBES/Y9/TC47/PB/00/04/05/F	30 Mtrs				
	SBES/Y9/TC47/PB/00/04/05/F TO SBES/Y9/TC47/PB/00/04/06/F	30 Mtrs				
	SBES/Y9/TC47/PB/00/04/06/F TO SBES/Y9/TC47/PB/00/04/07/F	35 Mtrs				
	SBES/Y9/TC47/PB/00/04/07/F TO SBES/Y9/TC47/PB/00/04/08/F	35 Mtrs				
	SBES/Y9/TC47/PB/00/04/08/F TO SBES/Y9/TC47/PB/00/04/09/F	35 Mtrs				
	New pole No. MCCB switch TO SBES/Y9/09/TC40/GNL/02/00/01/S	32 Mtrs				
	SBES/Y9/09/TC40/GNL/02/00/01/0 TO SBES/Y9/09/TC40/GNL/02/00/02/0	32 Mtrs				
	SBES/Y9/09/TC40/GNL/02/00/02/0 TO SBES/Y9/09/TC40/GNL/02/00/03/0	32 Mtrs				
	SBES/Y9/09/TC40/GNL/02/00/03/0 TO SBES/Y9/09/TC40/GNL/02/00/04/0	32 Mtrs				
	SBES/Y9/09/TC40/GNL/02/00/04/0 TO SBES/Y9/09/TC40/GNL/02/00/05/0	32 Mtrs				
	SBES/Y9/09/TC40/GN/02/00/05/0 TO SBES/Y9/09/TC40/GN/02/00/06/0	35 Mtrs				
	SBES/Y9/09/TC40/GN/02/00/06/0 TO SBES/Y9/09/TC40/GN/02/00/07/0	35 Mtrs				
10	Supplying and Fixing including all Hardware's etc. complete as per	Nos	64	34.32	2196.48	
11	No. 8 Strain Insulator	Nos	40	10.92	436.80	
12	2 Pin 45x45x5mm -510mm	Nos	58	238.68	13843.44	


 Assistant Executive Engineer (Ele)
 BBMP, Bangalore

13	Supply and Laying of 1.1KV Class HR (Heat Resistant) PVC Insulated & UnSheathed Aluminium Wires Multistrand Single core Lead wires as per IS694: 2010 PVC Wire - 25 Sqmm Al Wt: 6.7 Kgs, Total Wt: 11.5Kgs for 100Mtrs	Per Mtr	394	25.20	9928.80
14	Supplying heavy gauge PVC conduit pipe dia mm thick confirming to IS 2509 with suitable size bends, junction boxes, adhesive paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall / stone structure or rawl plugs in case of brick walls and cement plastering the damaged portion using heavy gauge saddles at an interval of 700mm using NF screws.25mm dia 2mm thick	Per Mtr	121	54.60	6606.60
15	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A. 3.5 core 25 sqmm	Mtrs	1248	129.09	161104.32
1	High Mast 2	Panel	186		
1	High Mast 3	Panel	197		
2	High Mast 4	Panel	96		
	SBES/Y9/TC65/NT1/F/00/01/ZMH	SBES/Y9/TC65/NT1/F/00/02/ZMH	39		
3	SBES/Y9/TC65/NT1/F/00/03/ZMH	SBES/Y9/TC65/NT1/F/00/04/ZMH	39		
4	SBES/Y9/TC65/NT1/F/00/02/ZMH	SBES/Y9/TC65/NT1/F/00/03/ZMH	39		
	SBES/Y9/TC65/NT1/F/00/04/ZMH	SBES/Y9/TC65/NT1/F/00/05/ZMH	39		
	SBES/Y9/TC65/NT1/F/00/05/ZMH	SBES/Y9/TC65/NT1/F/00/06/ZMH	39		
	SBES/Y9/TC65/NT1/F/00/06/ZMH	SBES/Y9/TC65/NT1/F/00/07/ZMH	39		
5	SBES/Y9/TC65/NT1/F/00/13/ZMH	SBES/Y9/TC65/NT1/F/00/14/ZMH	39		
6	SBES/Y9/TC65/NT1/F/00/14/ZMH	SBES/Y9/TC65/NT1/F/00/15/ZMH	39		
7	SBES/Y9/TC65/NT1/F/00/15/ZMH	SBES/Y9/TC65/NT1/F/00/16/ZMH	39		
8	SBES/Y9/TC65/NT1/F/00/16/ZMH	SBES/Y9/TC65/NT1/F/00/17/ZMH	39		
9	SBES/Y9/TC65/NT1/F/00/17/ZMH	SBES/Y9/TC65/NT1/F/00/18/ZMH	39		
10	SBES/Y9/TC65/NT1/F/00/019/ZMH	SBES/Y9/TC65/NT1/F/00/20/ZMH	39		
11	SBES/Y9/TC65/NT1/F/00/20/ZMH	SBES/Y9/TC65/NT1/F/00/21/ZMH	39		
12	SBES/Y9/TC65/NT1/F/00/23/ZMH	SBES/Y9/TC65/NT1/F/21/04/ZMH	62		
13	SBES/Y9/TC65/NT1/F/00/23/ZMH	SBES/Y9/TC65/NT1/F/00/22/ZMH	39		
14	SBES/Y9/TC65/NT1/F/00/23/ZMH	SBES/Y9/TC65/NT1/F/00/24/ZMH	39		
17	Out side pole	Meter panel	122		
Total 1248 Mtrs					
16	3.5 core 50 sqmm	Mtr	70	206.70	14469.00
17	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.25 sqmm to 75 sqmm	Mtrs	1318	12.64	16659.52


 Assistant Executive Engineer (Ele)
 BBMP, Bangalore


18	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete. (As per Civil SR KSRB I-2, P-7) In soil (ordinary)	Mtrs	600	60.84	36504.00
19	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV.40mm		86	269.10	23142.60
20	50mm	Mtr	4	304.98	1219.92
21	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.25Sqmm	Nos	1	282.36	282.36
22	50Sqmm	Nos	2	496.86	993.72
23	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete.16SWG	Sqms	69525	0.26	18076.50
24	Supply and fixing of 4pole power contactor with NO/NC contacts on existing wood/panel board using necessary bolts, nuts, washers and wiring etc., complete with AC-3 Rating and as per IS-13947.100-125Amps	Nos	2	7733.70	15467.40
25	Supplying and fixing phylum brand hand plastic sheet 3mm thick with n	Sqms	15000	0.17	2550.00
26	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.40-63 Amps SP	Nos	10	528.06	5280.60
27	40-63Amps TPN	Nos	2	1510.08	3020.16
28	Supplying and fixing electro mechanical timer (without contactor) using necessary bolts, nuts and washers etc.. Group A, PWD Elec SR 2006-07.	Nos	2	3276.00	6552.00
29	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and Copper conductor single core cable in open or consealed system of wiring.I Group A Materials.g)16 sqmm	Mtrs	20	102.96	2059.20
30	1.5 sqmm	Mtrs	696	12.40	8630.40
31	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia	Nos	2	2127.06	4254.12
32	Supplying and fixing of Procelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers etc., complete.d) 100 Amps	Nos	6	280.80	1684.80
33	Painting of existing street light pole after scrapping the old paint and painted with suitable colour enamel/Silver paint including coping/footing of the pole .Upto 5Mtr street light pole.	Nos	24	390.00	9360.00


 Assistant Executive Engineer (Ele)
 BMDR, Bangalore

34	KSRB 4-1 .1: Providing and laying in position plain cement concrete of cum 5,004.00 mix 1 :2:4 with ope cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.87Bcum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms.thick, well compacted, in foundation, including cost of all materials,labour, HOM of machinery, curing complete as per specifications Specification No. KBS 4.1, 4.2		Cu mt	1	3903.12	3903.12
35	Thiristor based single/ Three phase smart street light control and monitoring system Remotely control and and monitorable smart street light system by using web or mobile application .smart control system has hardware ruggedness over field issues like line cross, line short, lighting and any other irregularities in voltage. It has some features like 1.Remote lighting management.2.Precise lighting turnoff.3.Load ballancing.4.Load power regulation.5.Status tracking. It works on the basis of some of these features 1) Main Control Unit (Mother board) : Handles controlling , data handling and other communication process. 2) Communication unit: GSM/GPRS quad bandwidth RS232 interface wireless communication unit 3) Gate Driver Unit: Firing angle controllable board for driving the thyristor 4) Switching Thyristor: SCR 110 AMPS dual thyristor modules for switching 5) Embedded Firmware: Firmware to control , handle , process the data and communicate it wirelessly.6) Metal Enclosure : IP66 weather prof metal enclosure.7) Transformers: Customized step down transformers for various purposes.8) Wiring and other device assembly components.		Nos	3	40170.00	120510.00
1	SBES/Y9/TC38/TKH/MR/00/47/SV	Thindlu To Kodigehalli main road Near Durga Gobi center				
2	SBES/Y9/TC24/HMT/16/02/S	HMT L/o to 16th cross 4th Block Vidyaranyapura				
3	SBES/Y9/TC94/IEHCS/07/00/12/SV	# 849, BEL 5th Block 3rd Cross Vidyaranyapura				
Total Rs						757426.20

CERTIFICATE:

- 1.This is certify that the work done is saticefactorily.
- 2.This is certify that the bill amount calimed in this bill does not claimed in any of the previous bill.


Junior Engineer(Elec)
Yalahanka Division


Asst. Exe. Engineer(Elec)
Yalahanka Division


Executive Engineer
Electrical Division
Yalahanka Zone BBMP
Byatarayanapura, Bangalore-92